

# Generator Interconnection Facility Study Report

for the

200 MW

for

in

March 16, 2023

# FACILITY STUDY REPORT (FSR)

200 MW [REDACTED]  
Project #650  
March 16, 2023

## 1. General Facility Description

[REDACTED] (“Interconnection Customer”) has stated that the proposed project will consist of a 200 MWac battery energy storage system (BESS) and connect to the 230 kV bus at Idaho Power Company (IPC)’s [REDACTED] in C [REDACTED]. The total project output as studied is 200 MW.

Contact Information for Interconnection Customer is as follows:

[REDACTED]

A Standard Large Generator Interconnection Agreement (the “LGIA”) under IPC’s Open Access Transmission Tariff (OATT) between Interconnection Customer and IPC – Delivery (Transmission Provider) for the 200 MW [REDACTED], specifically Generator Interconnection Project #650 (“Project”), will be prepared for this project. The LGIA will be a definitive agreement that contains terms and conditions that supersedes this FSR.

### Project Queue and Affected Systems:

If an earlier queue project that is responsible for providing additional transmission capacity should drop out of the queue, a later queue project that may have been relying on at least a portion of any “surplus” capacity may then be faced with additional project costs for transmission capacity additions of their own. As of the date of this report, there are projects in the queue (GI #619, GI #622, GI #629, GI #632, GI #634, GI #636, GI #638, GI #639, GI #640, GI #643, GI #646, and GI #649) ahead of 200 MW [REDACTED] for which costs related to sub-transmission capacity upgrades or additions could be passed on to the Project should changes be made to their queue position or generation output.

The recommended upgrades for GI #619, GI #622, GI #629, GI #632, GI #634, GI #636, GI #638, GI #639, GI #640, GI #643, GI #646, and GI #649 were assumed to be completed prior to the interconnection of the Project.

There are identified contingent facility Network Upgrades for GI #650 that are required to be completed prior to the interconnection of this Project. The upgrades, which are associated with a planned Idaho Power Transmission Project, may take longer to construct than the Interconnection Facilities and Network Upgrades for this Project. Details on the contingent facilities identified are in Appendix B. As of the date of this report, there is no estimated completion date associated with these contingent facilities. For this and other reasons, the cost estimates included in this FSR are estimates only, are based on currently known or assumed facts that may not be accurate or materialize and are subject to change.

## 1.1 Interconnection Point

The Interconnection Facilities are located in IPC's Canyon region in Township [REDACTED], Range [REDACTED] and Section [REDACTED]. The Point of Interconnection ("POI") for the Project will be on the new breaker and a half terminal bus between the new disconnect switches [REDACTED] and [REDACTED] at the Idaho Power [REDACTED]. A drawing identifying the POI is attached as Exhibit 1.

## 1.2 Point of Change of Ownership

The Point of Change of Ownership for the Project will be on the Interconnection Customer's side of disconnect switch [REDACTED] at the Idaho Power [REDACTED]. A drawing identifying the Point of Change of Ownership is attached as Exhibit 1.

## 1.3 Interconnection Customer's Facilities

The Interconnection Customer's Facilities are located [REDACTED] mile away from IPC's Interconnection Facilities. The Interconnection Customer will install batteries, inverters, disconnect switches, distribution collector system, transformers, controllers, appropriate grounding measures, and associated auxiliary equipment. The main step-up transformers are 230kV / 34.5kV / 13.8kV WYE-GND / DELTA / WYE-GND and should provide an adequate ground source for transmission line protection. Interconnection Customer will build facilities to the Point of Change of Ownership.

The Interconnection Customer's system will be constructed as follows:

1. The battery energy storage system will comprise of 63 [REDACTED] MVA power converter systems.
2. A plant controller will be used to control the inverter system and to implement smart inverter functionality for operating the project within a voltage range and power factor specified by IPC at the Point of Interconnection.

The above referenced inverters, or equivalent inverters that have the same specifications and functionality as stated above must be utilized. If a different inverter is utilized that has different specifications and functionality than that which was studied then additional study and/or equipment may be necessary.

The battery energy storage system component of the project was studied as charging from the grid. The charging of the BESS was assumed to be interruptible. There may be times during the year where system load in the local area will prevent charging of the BESS at full capacity. No additional network upgrades were identified to support charging of the BESS.

## 1.4 Other Facilities Provided by Interconnection Customer

### 1.4.1 Telecommunications

The Interconnection Customer is not responsible for any third party communication circuits for the IPC Interconnection Facilities. Any additional telecommunication requirements will be the sole responsibility of the Interconnection Customer.

### 1.4.2 Ground Fault Equipment

The Interconnection Customer will install transformer configurations that will provide a ground source to the transmission system.

### 1.4.3 Generator Output Limit Control

The Interconnection Customer will install equipment to receive signals from IPC Grid Operations for Generation Output Limit Control ("GOLC") - see Section 3 Operating

Requirements and Appendix A. IPC's recommended method of communication for GOLC is via fiber between the interconnection station [REDACTED] and the Project.

#### **1.4.4 Local Service**

The Interconnection Customer is responsible to arrange for local service to their site, as necessary.

#### **1.4.5 Property**

This project will require land acquisition for the construction of the new [REDACTED] Substation. This expansion will require land to be purchased to the north of [REDACTED] between [REDACTED] and [REDACTED] where the existing IPC [REDACTED] transmission lines are located. The work described in sections 5.2 and 5.3 are contingent upon the successful acquisition of this land. Actual cost and anticipated time line to acquire the land is not included in this report. Land will need to be purchased and payment would be the responsibility of the Interconnect Customer.

#### **1.4.6 Monitoring Information**

If the Interconnection Customer requires the ability to monitor information related to the IPC breaker/relay (i.e. Mirrored Bits) in the interconnection station, they are required to supply their own communications circuit to the interconnection yard. The fiber communication circuit used for GOLC is acceptable.

#### **1.4.7 Generator Technical Information & Drawings**

Interconnection Customer shall provide draft design prints during FSR development containing technical information, like impedances, and equipment brand and models. After construction, the Interconnection Customer shall submit to IPC all the as-built information, including prints with the latest approved technical information and commissioning test results.

### **1.5 IPC's Interconnection Facilities**

Transmission Provider's Interconnection Facilities are referred to hereafter as "IPC's Interconnection Facilities." IPC will install at the [REDACTED] 230kV Substation one ION 8650A meter, one dead-end structure, one 230kV air break switch, three CTs, required foundations, bus, bus supports and fiber communication equipment to allow the Interconnection Customer to interconnect the project. IPC will install facilities up to the Point of Change of Ownership.

IPC will install equipment to collect and transmit Phasor Measurement Unit (PMU) data to IPC. The data can be made available to the Interconnection Customer on request.

The minimum acceptable PMU message rate is 30 messages per second. The minimum set of PMU measurement channels recorded at the POI is shown below. Additional or substitute channels may be required on a per case basis depending on the interconnection configuration and facility design details.

- Frequency
- Frequency Delta (dF/dt)
- Positive Sequence Voltage Magnitude
- Positive Sequence Voltage Angle

- Positive Sequence Current Magnitude
- Positive Sequence Current Angle

## 2. Estimated Milestones

These milestones will begin, and the construction schedule referenced below will only be valid, upon receipt of funding from Interconnection Customer or its authorized third party no later than the date set forth below for such payment. IPC will not commit any resources toward project construction that have not been funded by Interconnection Customer. Additionally, failure by Interconnection Customer to make the required payments as set forth in this Study by the date(s) specified below may result in the loss of milestone dates and construction schedules set forth below. In the event that the Interconnection Customer is unable to meet dates as outlined below, Interconnection Customer may request an extension of the Operation Date of up to three (3) years. Interconnection Customer's request will be evaluated by IPC to ensure Interconnection Customer's request does not negatively impact other projects in IPC's Generator Interconnection Queue. Such extension will be allowed only if IPC determines, in its sole discretion, that the extension will not negatively impact other projects in IPC's Generator Interconnection Queue. Estimated milestones, which will be updated and revised for inclusion in the LGIA in light of subsequent developments and conditions, are as follows:

Estimated Date	Responsible Party	Estimated Milestones
[DATE]	Interconnection Customer	IPC receives Notice to Proceed for design, procurement <u>and</u> construction.  Construction funding or arrangements acceptable to IPC are made with IPC's Credit Department
TBD	IPC	Acquire land for Dragonfly Substation
24 months after construction funds received	IPC	IPC Engineering and Design Complete
25 months after construction funds received	IPC	IPC Long Lead Material Procured/Received
6 months prior to IPC Commissioning	IPC	New generation must be modeled and submitted to the Western Energy Imbalance Market a minimum of 6 months prior to coming online, failure to submit by given lead time will results in project delay.
36 months after construction funds received	IPC	IPC Construction Complete
37 months after construction funds received	IPC	IPC Commissioning Complete
TBD	IPC	Contingent facilities completed. (Appendix B)
5 days after switching request made to IPC Dispatch	Interconnection Customer	Switch at the Point of Interconnection can be closed



TBD	IPC	<i>Notification from IPC's Energy Contracting Coordinator confirming First Energy of Non-Firm Output</i>
TBD	<i>Interconnection Customer</i>	<i>Interconnection Customer testing begins</i>
TBD	IPC	<i>Notification from IPC's Energy Contracting Coordinator confirming Operation Date (pending all requirements are met) of Firm Network Resource Output</i>

IPC does not warrant or guarantee the foregoing estimated milestone dates, which are estimates only. These milestone dates assume, among other things, that materials can be timely procured, labor resources are available, and that outages to the existing transmission system are available to be scheduled. Additionally, there are several matters, such as permitting issues and the performance of subcontractors that are outside the control of IPC that could delay the estimated Operation Date. For purposes of example only, federal, state, or local permitting, land division approval, identification of Interconnection Facilities location, access to proposed Interconnection Facilities location for survey and geotechnical investigation, coordination of design and construction with the Interconnection Customer, failure of IPC's vendors to timely perform services or deliver goods, and delays in payment from Interconnection Customer, may result in delays of any estimated milestone and the Operation Date of the project. To the extent any of the foregoing are outside of the reasonable control of IPC, they shall be deemed Force Majeure events.

### 3. Operating Requirements

The Project is required to comply with the applicable Voltage and Current Distortion Limits found in IEEE Standard 519-2014 *IEEE Recommended Practices and requirements for harmonic Control in Electrical Power Systems* or any subsequent standards as they may be updated from time to time.

The Project will be subject to reductions directed by IPC Grid Operations during transmission system contingencies and other reliability events. When these conditions occur, the Project will be subject to Generator Output Limit Control ("GOLC") and will have equipment capable of receiving an analog setpoint via DNP 3.0 from IPC for GOLC. Generator Output Limit Control will be accomplished with a setpoint and discrete output control from IPC to the Project indicating maximum output allowed. For more detail see Appendix A.

**Low Voltage Ride Through:** The Project must be capable of riding through faults on adjacent sections of the power system without tripping due to low voltage. The interconnection projects must meet or exceed the Low Voltage Ride-Through requirements as set forth in NERC Standard PRC-024.

**Frequency Response Requirements:** Generator must be capable of providing Fast Frequency Response for both positive and negative frequency deviations from 60Hz ( +/- 0.036 Hz) for Bulk Electric System disturbances. The required frequency response will be linear for a deviation of 0 to +/- 0.1 Hz, a response of 0% to 3% of generator capacity, with a maximum required response of 3% of generator's full capacity for as long as the generator is able to provide support or the frequency deviation is reduced to within stated limits, whichever occurs first. Provided that Generator meets the above Fast Frequency Response requirements, Company shall not curtail Interconnection Customer when such curtailments are caused by a need to comply with applicable Frequency Responsive reliability standards.

**Momentary Cessation Requirements:** Momentary cessation should not be used within the voltage and frequency ride-through curves specified in PRC-024. Use of momentary cessation is not considered “ride through” within the “No Trip” zone curves of PRC-024. The use of momentary cessation should be eliminated to the extent possible consistent with NERC’s *Reliability Guideline for BPS-Connected Inverter-Based Resource Performance*.

Interconnection Customer will be able to modify power plant facilities on the Interconnection Customer side of the Interconnection Point with no impact upon the operation of the transmission or distribution system whenever the generation facilities are electrically isolated from the system via the disconnect switch [REDACTED] and a terminal clearance is issued by IPC’s Grid Operator.

## 4. Reactive Power

It is the Project’s responsibility to provide reactive power capability to have a power factor operating range of at least 0.95 leading (absorbing) to at least 0.95 lagging (supplying) at the high side of the generator substation over the range of real power output (up to maximum output of the project) and for all modes of operations: solar generation only, combined solar/BESS (charging and discharging), and BESS generation only.

The Project must have equipment capable of receiving an analog setpoint, via DNP 3.0, from IPC for Voltage Control. IPC will issue an operating voltage schedule for the Project at the time the LGIA is executed. For more detail see Appendix A.

## 5. Upgrades

### 5.1 Upgrades to Distribution System

At the [REDACTED] station a new distribution feed will tap off of the [REDACTED] line and extend approximately 200 feet to provide station service. At the [REDACTED] station a new distribution feed will tap off of the [REDACTED] line and extend approximately 300 feet to provide station service.

### 5.2 Network Upgrades to Substations

#### [REDACTED] Substation

The new [REDACTED] station yard will consist of a four position 230kV ring bus, with a future 230kV line terminal. The new station will also include; dead-ends, three 230kV breakers ([REDACTED], [REDACTED]) and six 230kV disconnect switches, 9 PTs, bus, bus support structures, equipment precast and drilled pier foundations, and a new control house. The station yard will be a 300’ x 340’ pad with two entrance gates and driveway aprons. Required protection relaying includes three sets of SEL-421/SEL-311L line protection packages.

#### [REDACTED] Substation

The station yard will include the addition of a three-rung 230kV breaker and a half bus with space for a future fourth rung. The first, second, and third rung will each have two breakers installed with space for a future third breaker. The new station will include six 230kV breakers ([REDACTED]) and seventeen 230kV disconnect switches, fifteen PTs, bus, bus support structures, equipment precast and drilled pier foundations, and a new control house. The station yard will not need to be expanded to accommodate the new station. Required protection relaying includes a SEL-411L/SEL-411L relaying package interconnection line position, two sets of SEL-421/SEL-311L line protection packages and one SEL-411L/SEL-411L line protection package as well as two sets of dual SEL-587Z bus protection packages.

### 5.3 Network Upgrades to Transmission System

Connect [REDACTED] and [REDACTED] stations into existing nearby 230kV transmission lines. The total line length will be [REDACTED]. Each transmission line pole will be 230kV engineered steel monopole with all structures on drilled pier concrete foundations.

[REDACTED] station will be tied in by one single pole double circuit 230kV dead-end structure, two single pole 230kV dead-end structures, and one three-pole 230kV dead-end structure with 715 ACSR Stilt conductor and 48 count OPGW. [REDACTED] station will be tied in by three single pole 230kV dead-end structures, one running angle 230kV structure, and one tanging direct-embed structure with 1590 ACSR Lapwing conductor and 48 count OPGW. Span length 200 feet (average). One 3/8 EHS steel OHGW into each station line bay. One 96 count OPGW owned by others to be re-terminated. The new transmission structures are in vertical configuration. Phases will roll horizontal into the sub bays.

## 6. Estimated Costs

The following good faith estimates are provided in 2023 dollars and are based on a number of assumptions and conditions. IPC does not warrant or guarantee the estimated costs in the table below, which are estimates only and are subject to change. Interconnection Customer will be responsible for all actual costs incurred in connection with the work to be performed by IPC and its agents, under the terms and subject to the conditions included in any LGIA executed by IPC and Interconnection Customer.

The estimated cost below is required to be paid in full by the Interconnection Customer, or other arrangements acceptable to IPC are made with IPC's Credit Department, prior to IPC commencing construction on the project.

#### Estimated Cost:

Description	Ownership	Cost Estimate
<b><i>IPC Interconnection Facilities:</i></b>		
<b>Facilities between the Point of Change of Ownership and Point of Interconnection as described in Section 1.5</b>	IPC	\$290,180
Contingency 10%		29,018
Overheads 4.5%		\$14,364
<b><i>TOTAL</i></b>		<b>\$333,562</b>
<b><i>Network Upgrades to Distribution:</i></b>		
<b>Distribution feeder as described in section 5.1</b>	IPC	\$17,329
Contingency 10%		\$1,733
Overhead 11.25%		\$2,144
<b><i>TOTAL</i></b>		<b>\$21,206</b>
<b><i>Network Upgrades to IPC Substation:</i></b>		
<b>Upgrades at [REDACTED] as described in Section 5.2</b>	IPC	\$12,471,811
Contingency 10%		\$1,247,181



Overheads 4.5%		\$617,355
<b><i>TOTAL</i></b>		<b>\$14,336,347</b>
<b><i>Network Upgrades to IPC Transmission:</i></b>		
Upgrades at [REDACTED] as described in Section 5.3	IPC	\$2,241,958
Contingency 10%		\$224,196
Overheads 4.5%		\$110,977
<b><i>TOTAL</i></b>		<b>\$2,577,131</b>
<b><i>GRAND TOTAL</i></b>	<b>\$17,268,246</b>	

### Note Regarding Transmission Service:

This FSR is a study of a request for Network Resource Interconnection Service. This FSR identifies the facilities necessary to provide such service. Network Resource Interconnection Service in and of itself does not convey any right to transmission service or to deliver electricity to any specific customer or Point of Delivery.

### Note Regarding LGIA:

This FSR is a study and preliminary evaluation only and does not constitute, or form the basis of, a definitive agreement related to the matters described in this FSR. Unless and until a LGIA is executed by IPC and Interconnection Customer, no party will have any legal rights or obligations, express or implied, related to the subject matter of this FSR.

# Appendix A

## Generation Interconnection Control Requirements

### A.1 Generator Output Limit Control (GOLC)

**A.1.1** IPC requires Interconnected Power Producers to accept GOLC signals from IPC's energy management system ("EMS").

**A.1.2** The GOLC signals will consist of four points shared between the IPC EMS (via the IPC RTU) and the Interconnection Customer's Generator Controller ("SGC"). The IPC RTU will be the master and the SGC will be the slave.

**A.1.2.1** GOLC Setpoint: An analog output that contains the MW value the Interconnection Customer should curtail to, should a GOLC request be made via the GOLC On/Off discrete output Control point.

**A.1.2.1.1** An Analog Input feedback point must be updated (to reflect the GOLC setpoint value) by the SGC upon the SGC's receipt of the GOLC setpoint change, with no intentional delay.

**A.1.2.2** GOLC On/Off: A discrete output (DO) control point with pulsing Trip/Close controls. Following a "GOLC On" control (DNP Control Code "Close/Pulse On"), the SGC will run power output back to the MW value specified in the GOLC Setpoint. Following a "GOLC Off" control (DNP Control Code "Trip/Pulse On"), the Interconnection Customer is free to run to maximum possible output.

**A.1.2.2.1** A Discrete Input (DI) feedback point must be updated (to reflect the last GOLC DO Control Code received) by the SGC upon the SGC's receipt of the GOLC DO control, with no intentional delay. The feedback DI should latch to an OFF state following the receipt of a "GOLC OFF" control and it should latch to an ON state following the receipt of an "GOLC ON" control.

**A.1.3** If a GOLC control is issued, it is expected to see MW reductions start within 1 minute and plant output to be below the GOLC Setpoint value within 10 minutes.

### A.2 Voltage Control

**A.2.1** IPC requires Transmission-Interconnected Power Producers to accept voltage control signals from IPC's EMS when they are connected to IPC's transmission system.

**A.2.2** The voltage control will consist of one setpoint and one feedback point shared between the IPC EMS and the SGC.

**A.2.3** The setpoint will contain the desired target voltage for plant operation. This setpoint will have a valid control range between 0.95 and 1.05 per unit ("p.u.") of nominal system voltage.

**A.2.4** The control will always be active, there is no digital supervisory point like the Curtail On/Off control above.

**A.2.4.1** When a setpoint change is issued an Analog Input feedback point must be updated (to reflect the voltage control setpoint value) by the SGC upon the SGC's receipt of the voltage control setpoint change, with no intentional delay.

**A.2.4.2** When a setpoint change is received by the SGC, the voltage control system should react with no intentional delay.

**A.2.4.3** The voltage control system should operate at the voltage indicated by the setpoint with an accuracy of +/- 0.5% of the nominal system voltage.

**A.2.5** The Interconnection Customer should supervise this control by setting up "reasonability limits", i.e. configure a reasonable range of values for this control to be valid. As an example, they will accept anything in the valid control range (between 0.95 and 1.05 p.u.) but reject values outside this range. If they were fed an erroneous value outside the valid range, their control system would default to the last known, good value.

### A.3 Generation Interconnection Data Points Requirements

<b>Digital Inputs to IPC (DNP Obj. 01, Var. 2)</b>			
Index	Description	State (0/1)	Comments:
0	GOLC Off/On (Control Feedback)	Off/On	Feedback provided by Interconnection Customer
1	FREQUENCY RESPONSE OFF/ON (Control Feedback)	Off/On	Feedback provided by Interconnection Customer
2	52A Interconnection Customer Main Breaker (if present)	Open/Closed	Sourced at substation
3	52A Interconnection Customer Capacitor Breaker (if present)	Open/Closed	Sourced at substation

<b>Digital Outputs to Interconnection Customer(DNP Obj. 12, Var. 1)</b>		
Index	Description	Comments:
0	GOLC Off/On	Control issued by IPC
1	Frequency Response Off/On	Control issued by IPC

<b>Analog Inputs to IPC (DNP Obj. 30, Var. 2)</b>							
Index	Description	Raw High	Raw Low	EU High	EU Low	EU Units	Comments:
0	GOLC Setpoint Value Received (Feedback)	32767	- 32768	TBD	TBD	MW	Provided by Interconnection Customer
1	Voltage Control Setpoint Value Rec'd (Feedback)	32767	- 32768	TBD	TBD	kV	Provided by Interconnection Customer
2	Maximum Park Generating Capacity	32767	- 32768	TBD	TBD	MW	Provided by Interconnection Customer
3	Ambient Temperature	32767	- 32768	327.67	-327.68	DEG C	Provided by Interconnection Customer
4	Wind Direction	32767	- 32768	327.67	-327.68	Deg from North	Provided by Interconnection Customer
5	Wind Speed	32767	- 32768	327.67	-327.68	M/S	Provided by Interconnection Customer
6	Relative Humidity	32767	- 32768	TBD	TBD	%	Provided by Interconnection Customer

7	Global Horizontal Irradiance	32767	- 32768	TBD	TBD	W/M^2	Provided by Interconnection Customer
8	Plane of Array Irradiance	32767	- 32768	TBD	TBD	W/M^2	Provided by Interconnection Customer
9	SPARE						
10	SPARE						
11	SPARE						
12	SPARE						
13	SPARE						
14	SPARE						
15	SPARE						
16	SPARE						
17	SPARE						

Analog Outputs to Interconnection Customer(DNP Obj. 41, Var. 2)							
Index	Description	Raw High	Raw Low	EU High	EU Low	EU Units	Comments:
0	GOLC Setpoint	32767	-32768	TBD	TBD	MW	Control issued by IPC
1	Voltage Control Setpoint	32767	-32768	TBD	TBD	kV	Control issued by IPC
2	SPARE						
3	SPARE						
4	SPARE						
5	SPARE						
6	SPARE						
7	SPARE						
8	SPARE						
9	SPARE						

## Appendix B

The following table B1 is a summary of the planned Idaho Power facility upgrades required and their conceptual costs as detailed in the GI #650 System Impact Report dated September 22, 2022.

**Table B1:** : Idaho Power Planned Transmission Project Required by GI #650

<b>Idaho Power Transmission Planned Projects</b>	
<b>Transmission Upgrades</b>	<b>Cost</b>
Build new 500 kV line from [REDACTED]	NA
Build new 230 kV line from [REDACTED]	NA
Rebuild 138-kV line from [REDACTED]	NA
<b>Total Estimated Cost</b>	NA